

# Blondo Street Construction Newsletter

## 123<sup>rd</sup> Street to 135<sup>th</sup> Street

April, 2003



### Contact Information

#### Blondo Street Project

**PROJECT MANAGER:**  
Russ Higgins, P.E.

**HOTLINE:**  
402-690-BLON (2566)

**ON THE WEB:**  
www: [hgmonline.com/blondo](http://hgmonline.com/blondo)

**E-MAIL:**  
[blondo@hgmonline.com](mailto:blondo@hgmonline.com)

#### HGM Associates Inc.

**OPERATIONS MANAGER:**  
Robert Naumann, P.E.

**ADDRESS:**  
5022 S. 114<sup>th</sup> Street, Suite 200  
Omaha, NE 68137  
(402) 346-7559  
(402) 346-0224 Fax



This newsletter is being provided to help keep you informed of the progress of the Blondo Street Reconstruction Project from 123<sup>rd</sup> Street to 135<sup>th</sup> Street.

Please see our website for additional information at [www.hgmonline.com/blondo](http://www.hgmonline.com/blondo) or contact *HGM Associates Inc.* at 690-BLON (2566).

*Thank you.*

### Project Status

#### Work in Progress

(Construction to resume the first week of April)

- Please be aware of construction equipment that will be operating throughout the project
- Construction Zone Speed Limit **35 MPH**. Please Drive Safely

#### Completed Work

- Paving 24' wide west bound lanes of Blondo Street from 123<sup>rd</sup> to just east of 132<sup>nd</sup> Street (Phase III)
- Paving 24' west and east bound lanes from 132<sup>nd</sup> to the west end of the project west of 135<sup>th</sup> Street
- Paving of the 135<sup>th</sup> Street connection to Blondo
- Temporary connection between new Blondo Street (north lanes) and new 132<sup>nd</sup> Street (west lanes)
- Completed the driveway to St. Michaels Lutheran Church from 132<sup>nd</sup> Street
- Traffic signal at 135<sup>th</sup> & Blondo Street

#### Work Schedule

- Traffic signals at 132<sup>nd</sup> & Blondo Street
- Storm Sewers and inlets for 132<sup>nd</sup> and Blondo Street segments
- Grading on east side of 132<sup>nd</sup> Street north and south of Blondo Street
- Grading on the south side of Blondo Street (east bound lanes) east of 132<sup>nd</sup> Street
- Paving the remainder of 132<sup>nd</sup> Street and Blondo Street
- Building modular block walls at various locations
- Sidewalk, trails, landscaping, and fencing

# Blondo Street Construction to Resume on 132<sup>nd</sup> Street & Blondo Street

Spring is here and the Blondo Street project will resume construction the first week of April. Grading and storm sewer construction will be the first items of work. The contractor is planning on completing the paving by May on 132<sup>nd</sup> Street and Blondo Street. Completion of 132<sup>nd</sup> Street will allow for the phasing of the next widening project on 132<sup>nd</sup> Street from Seward Street south towards Dodge Street. Utility relocation work has already begun south of Seward Street on 132<sup>nd</sup> Street. The City of Omaha anticipates construction on the next phase of 132<sup>nd</sup> Street to begin the first week of May.

Hawkins Construction plans on having the Blondo Street project completed this year. Other work remaining includes: sodding, landscaping, sidewalks, 10 foot wide trail, modular walls, and permanent fences.



New signals at 135<sup>th</sup> and Blondo



Looking west on Blondo Street at 123<sup>rd</sup> Street



## Project Photos



Blondo Street looking east at the 135<sup>th</sup> Street intersection.



Blondo Street looking east at the 123<sup>rd</sup> Street intersection

### HGM ASSOCIATES INC.

5022 S. 114<sup>th</sup> Street  
Suite 200  
Omaha, NE 68137

